Daily Drilling Report

Well ID: TSA-01 **Job ID: Drilling**
Field: Tenerife South Zone

Geothermal Consultants NZ Ltd

Well Name: TSA-01
County: Vilaflor State: TFS Country: Spain

Report No: 1 **Report For 14-May-26**

Operator:	EGC	**Rig:**	Marriott Rig 50	**Spud Date:**		**Daily Cost / Mud ($):**	116,403 / 2,953	
Measured Depth (m):	66.0	**Last Casing:**	30.000 at 59	**Wellbore:**	Original Wellbore	**AFE No.**	**AFE ($)**	**Actual ($)**
Vertical Depth (m):	66.0	**Next Casing:**	20.000 at 400	**RKB Elevation (m):**	7.8	1	11,591,535	1,633,394
Proposed TD (m):	3000.0	**Last BOP Test:**		**Job Reference RKB (m):**	7.8			
Hole Made (m) / Hrs:	0.0 / 0.0	**Next BOP Test:**		**Working Interest:**		**Totals:**	11,591,535	1,633,394
Average ROP (m/hr):				**LOT (lbs/gal):**	0.00	**Job/Well ($):**	116,403 / 1,633,394	

Days (actual / plan): Drilling 0 / 63, Flat 0 / 0, Complete 0 / 33, Total 0 / 96 **DOL:** 1

Pers/Hrs:	**Operator:**	2 / 24	**Contractor:**	21 / 252	**Service:**	23 / 276	**Other:**	0 / 0	**Total:**	46 / 552

Safety Summary: No incidents or events reported. Conducted Safety Meeting.

Current Operations: Drill cement.

Planned Operations: Drill 26" hole section to TD.

Toolpusher: J Szillat, A Stevens

Wellsite Supervisors: M Brunswick, A Dutta **Tel No.:**

Engineer(s): Thoroddur Sigursson

Operations Summary

From	To	Elapsed	End MD(m	Code	Operations Description	Non-Prod
15:00	18:30	3.50	66.0	BHAOP	Rig accepted at 15:00 hours. Pick up and make up BHA #1. Run in hole and tag top of cement at 50.4m.	
18:30	19:00	0.50	66.0	BHAOP	Brake out last joint. Install rotating head bearing onto 5" HWDP. Run bearing assembly into the bowl and engage.	
19:00	19:15	0.25	66.0	SAFETY	Pre-job safety meeting for foam drilling operations.	
19:15	20:30	1.25	66.0	CIRC	Establish foam circulation system. Start circulating foam at 500SCFM/50GPM and stage up to 1300SCFM/50GPM until stable returns observed at pits.	
20:30	0:00	3.50	66.0	CMTD	Establish drilling parameters and drill cement from 54.4m to 57m.	

Management Summary

Rig accepted at 15:00 hours.
Pick up and make up BHA #1. Run in hole and tag top of cement at 50.4m.
Start circulating foam at 500SCFM/50GPM and stage up to 1300SCFM/50GPM until stable returns observed at pits.
Drill cement from 54.4m to 57m.

Comments

00:00 to 05:00 Update
Drill cement from 57m to 65m.

Casing/Tubular Information

Type	Size (ins)	Top MD (m)	Top TVD (m)	Bottom MD (m)	Bottom TVD (m)	Hole Section	OH Diam. (ins)	Nom. Wgt. (lbs)	Nominal Grade	LOT (lbs/gal)
FULL	36.000	0.0	0.0	4.2	4.2	COND		216	S-420	
FULL	30.000	0.0	0.0	58.8	58.8	COND	34.000	216	S-355	0.00

Cost/AFE Information

AFE No	AFE Description	AFE Amount	Daily Mud	Job Mud	Daily Total	Job Total	Well Total	% Spent
1	TSA-01 AFE	11,591,535	2,953	2,953	116,403	116,403	1,633,394	14.09%
	Totals $:	11,591,535	2,953	2,953	116,403	116,403	1,633,394	14.09%

Mud Information

Dens.	Vis	PV	YP	Filt.	Cake	pH/ES	% Solids	% Oil	% Water	% Sand	LGS	Cl	Ca	CaCl	Gels 10s	Gels 10m	Gels 30m	Temp In	Temp Out	Mud Loss
14-May-26 15:00 at Depth 66.0 m Mud Pits, Type: Water																				
8.40	46					10.6			100			500			7	11				

Mud Consumables

Item Description	Qty.	Cost	Item Description	Qty.	Cost
Caustic Soda - KG	100	210	New Zan - KG	325	2,743

Daily Drilling Report

Well ID: TSA-01 **Job ID: Drilling**
Field: Tenerife South Zone

Geothermal Consultants NZ Ltd

Well Name: TSA-01
County: Vilaflor State: TFS Country: Spain

Report No: 1 **Report For 14-May-26**

Bit/BHA/Workstring Information

No	Run	Make	Model	Diam	Depth In	This Run Dist	This Run Hrs	R.O.P. Avg	R.O.P. Max	WOB	RPM	Torque	Mud Wt	Pump Flow	Pump Press	J. Vel	P. Drp	HHP	JIF
1	1	GLINIK	BM3GXTC	26.000	66														

Jets: 24 24 24 24 **Out:** **Grade:** **Cutter:** / **Dull:** / **Wear:** **Brgs:** **Gge:** **Pull:**

BHA - No. 1 - BIT, NBS, DRVSUB, SSTAB, 5 DC, XO, 5 DC, JAR, 2 DC, XO, ACC, XO, 2 DC, XO, 4 HWDP = 170.38

Drilling Parameters

Depth (m) From	Depth (m) To	ROP (m/hr) Avg	ROP (m/hr) Max	WOB (lbs) Avg	WOB (lbs) Max	RPM Avg	RPM Max	Torque (ft lbs) Avg	Torque (ft lbs) Max	Flow (gals/min) Avg	Flow (gals/min) Max	Pressure (psi)
54.4	57.0	2.60	7.00	2	7	43	74	4,800	6,500	48	65	83

Air: **Flow Avg/Max:** 1273 / 1842 **Pressure In/Out:** 83 / 0 **Temp In/Out:** 9 / 11

Miscellaneous Drilling Parameters

Hook Loads (lbs): **Off Bottom Rotate:** 59,400 **Pick Up:** 66,000 **Slack Off:** 61,600 **Drag Avg/Max:** 0 / 0

Hours on Casing/Liner: **Rotating:** 2.6 / **Tripping:** / ☐ **Wear Bushing Installed**

Rig Information

Equipment Problems:

Location Condition:

Transport:

Bulk Inventory

Item Type	Units	Beginning	Used	Received	On Hand	Net
Fuel	LITRES	12,500	750		11,750	

Safety Information

Meetings/Drills	Time	Description
Safety	30	Pretour safety meeting to discuss planned operations and hazards involved. Pre job safety meeting for foam drilling operations.

First Aid Treatments: **Medical Treatments:** **Lost Time Incidents:** **Days Since LTI:**

☐ **BOP Test** ☐ **Crownamatic Check**

Weather Information

Sky Condition: Cloudy **Visibility:**

Air Temperature: **Bar. Pressure:**

Wind Speed/Dir: / **Wind Gusts:**